

**20% COMPONENT OF THE IRA UTILIZATION  
FOR SECOND QUARTER, CY 2015**

## CITY OF VALENZUELA

page 1 of 2 pages

PROGRAM OR PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS		No. Of Extensions if any	REMARKS
					% OF COMPLETION	Total Cost Incurred to Date		
SOCIAL DEVELOPMENT - 20% 2015								
IMPROVEMENT/ CONSTRUCTION OF ROADS		177,074,839.20						
1	Improvement of P. De Guia Street	Bisig	244,351.20		-	-		Bidding on 5/12/15
2	Improvement of Tokwa Compound	Bisig	590,705.65		-	-		Bidding on 5/12/15
3	Imp. Of Road & Drainage at L. San Diego Street	Canumay W.	17,627,427.96		-	-		Bidding on 4/14/15
4	Upgrading & Imp. Of Rd. & Drainage at Sampaguita St.	Balangkas	10,964,991.87		-	-		Bidding on 4/14/15
5	Upgrading & Imp. Of Rd. & Drainage at Ilang-Ilang St.	Balangkas	4,975,690.23		-	-		Bidding on 4/7/15
6	Upgrading & Imp. Of Rd. & Drainage at Jasmin St.	Balangkas	3,966,603.32		-	-		Bidding on 4/7/15
7	Upgrading & Imp. Of Road & Drainage along Balangkas Bukid	Balangkas	10,186,073.60		-	-		Bidding on 4/14/15
8	Imp. Of Road & Drainage at Encarnacion Street	Marulas	8,051,311.45		-	-		Bidding on 4/14/15
9	Imp. Of Road & Drainage at Galguerra Compound	Marulas	5,031,242.52		-	-		Bidding on 4/14/15
10	Imp. Of Road & Drainage at Avocado Street	GTDL	5,676,386.08		-	-		Bidding on 4/14/15
11	Drainage Const. & Rd. Improvement at Sitio Kabatuhan	GTDL	3,964,601.37		-	-		Bidding on 4/7/15
12	Imp. Of Road & Drainage at Malinis Street	Lawang Bato	18,893,213.96		-	-		Bidding on 4/21/15
13	Imp. Of Road & Drainage at F. San Diego Street	V. Reales	25,311,708.79		-	-		Bidding on 4/21/15
14	Improvement of Diokno Street	Bisig	297,913.17		-	-		Bidding on 5/12/15
15	Improvement of E. Salvador Street	Bisig	956,557.80		-	-		Bidding on 5/12/15
16	Improvement of M. Aquino Street	Bisig	1,589,412.27		-	-		Bidding on 5/12/15
17	Imp. Of Road & Drainage at Kabesang Pino Street	P. Villa	3,441,979.43		-	-		Bidding on 4/7/15
18	Improvement of Coloong 2 Road	Coloong	3,172,274.34		-	-		Bidding on 4/7/15
19	Imp. Of Road & Drainage at Rubyville - F. Lazaro St.	Canumay W.	3,095,139.31		100.00	3,095,139.31		negotiated
20	Upgrading of F. Lozada Street	Palasan	631,899.50		-	-		Bidding on 4/21/15
21	Imp. Of Road & Drainage at R. Constantino Street	Pasolo	1,964,091.72		-	-		Bidding on 5/12/15
22	Imp. Of Road & Drainage at Tamaraw Hills	Marulas	24,448,358.53		-	-		Bidding on 4/4/15

sub-total page 1

155,081,934.07

3,095,139.31