


LOCAL GOVERNMENT SUPPORT FUND
Report on Fund Utilization and Status of Program/Project Implementation
as of June 2021

Fund Source	Date of Notice of Authority to Debit Account Issued (NADAB)	Type of Program/Project	Name, Title of Program/ Project/Description	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (Month and Year)	Program/Project Status
							Received (downloaded)	Obligation	Disbursement		
Local Government Support Fund	February 2019	Public Park and Open Space	Pulo Public Park	A. Sebastian Corner M.H. del Pilar Street, Poblacion, valenzuela City	By contract	620,422	₱21,201,738.00	₱21,201,738.00	₱21,201,738.00	December, 2020	100.00%
Local Government Support Fund	February 2020	Public Park and Open Space	Valenzuela City Sports Park	G. Salazar Street, Corner Rocio Street, Wawang Pulo, Valenzuela City	By contract	620,422	₱22,266,473.00	₱22,266,473.00	₱8,929,518.87	December, 2021	40.10% (Documents are being audited by the City's Accounting Department)
Local Government Support Fund	September 2020	Public Park and Open Space	Arkong Bato Linear Park	M.H. Del Pilar Street, Arkong Bato, Valenzuela City	By contract	620,422	₱18,961,563.00	₱18,961,563.00		December, 2022	0% (Biddet; for post-qualification evaluation)

PREPARED BY :


PIA FEBES P. AQUINO
 City Budget Officer


ADELIA E. SORIANO
 City Treasurer


HON. REXLON T. GATCHALIAN
 City Mayor


JOSEFINA C. ACURANTES
 City Planning and Development Officer

LOCAL GOVERNMENT SUPPORT FUND
Report on Fund Utilization and Status of Program/Project Implementation
as of June 2021

Fund Source	Date of Notice of Authority to Debit Account Issued (NADAD)	Type of Program/Project	Name, Title of Program/ Project/Description	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (Month and Year)	Program/Project Status
							Received (downloaded)	Obligation	Disbursement		
Local Government Support Fund	February 2019	Public Park and Open Space	Pulo Public Park	A. Sebastian Corner M.H. del Pilar Street, Poblacion, Valenzuela City	By contract	620,422	₱21,201,738.00	₱21,201,738.00	₱21,201,738.00	December, 2020	100.00%
Local Government Support Fund	February 2020	Public Park and Open Space	Valenzuela City Sports Park	G. Salazar Street, Corner Rocio Street, Wawang Pulo, Valenzuela City	By contract	620,422	₱22,266,473.00	₱22,266,473.00	₱8,929,518.87	December, 2021	40.10% (Documents are being audited by the City's Accounting Department)
Local Government Support Fund	September 2020	Public Park and Open Space	Arkong Bato Linear Park	M.H. Del Pilar Street, Arkong Bato, Valenzuela City	By contract	620,422	₱18,961,563.00	₱18,961,563.00		December, 2022	0% (Bidding, for post-qualification evaluation)

PREPARED BY:


PIA FEBES P. AQUINO
 City Budget Officer


HON. REXLON T. CATICHALIAN
 City Mayor


ADELIA E. SORIANO
 City Treasurer


JOSEFINA C. ACURANTES
 City Planning and Development Officer

LOCAL GOVERNMENT SUPPORT FUND
Report on Fund Utilization and Status of Program/Project Implementation
as of June 2021

Fund Source	Date of Notice of Authority to Debit Account Issued (NADAD)	Type of Program/Project	Name Title of Program/ Project/Description	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (Month and Year)	Program/Project Status
							Received (downloaded)	Obligation	Disbursement		
Local Government Support Fund	February 2019	Public Park and Open Space	Pulo Public Park	A. Sebastian Corner, M.H. del Pilar Street, Pobacion, Valenzuela City	By contract	620,422	₱21,201,738.00	₱21,201,738.00	December, 2020	100.00%	
Local Government Support Fund	February 2020	Public Park and Open Space	Valenzuela City Sports Park	G. Salazar Street, Corner Rocio Street, Wawang Pulo, Valenzuela City	By contract	620,422	₱22,266,473.00	₱8,929,518.87	December, 2021	40.10% (Documents are being audited by the City's Accounting Department)	
Local Government Support Fund	September 2020	Public Park and Open Space	Arkong Bato Linear Park	M.H. Del Pilar Street, Arkong Bato, Valenzuela City	By contract	620,422	₱18,961,563.00	₱18,961,563.00	December, 2022	0% (Bidded, for post-qualification evaluation)	

PREPARED BY:


PIA FEBES P. AQUINO

City Budget Officer


HON. REXION T. GATCHALIAN

City Mayor


ADELIA E. SORIANO

City Treasurer


JOSEFIN C. ACCURANTES

City Planning and Development Officer

LOCAL GOVERNMENT SUPPORT FUND
Report on Fund Utilization and Status of Program/Project Implementation
as of June 2021

Fund Source	Date of Notice of Authority to Debit Account Issued (NADAB)	Type of Program/Project	Name Title of Program/ Project/Description	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (Month and Year)	Program/Project Status
							Received (downloaded)	Obligation	Disbursement		
Local Government Support Fund	February 2019	Public Park and Open Space	Pulo Public Park	A. Sebastian Corner M.H. del Pilar Street, Poblacion, valenzuela City	By contract	620,422	₱21,201,738.00	₱21,201,738.00	₱21,201,738.00	December, 2020	100.00%
Local Government Support Fund	February 2020	Public Park and Open Space	Valenzuela City Sports Park	G. Salazar Street, Corner Rocio Street, Wawang Pulo, Valenzuela City	By contract	620,422	₱22,266,473.00	₱22,266,473.00	₱8,929,518.87	December, 2021	40.10% (Documents are being audited by the City's Accounting Department)
Local Government Support Fund	September 2020	Public Park and Open Space	Arkong Bato Linear Park	M.H. Del Pilar Street, Arkong Bato, Valenzuela City	By contract	620,422	₱18,961,563.00	₱18,961,563.00		December, 2022	(Bidded, for post-qualification evaluation)

PREPARED BY:


PIA FEBES P. AQUINO
 City Budget Officer


HON. REXLONT J. GATCHALIAN
 City Mayor


ADELIA E. SORIANO
 City Treasurer


JOSEFINA C. ACURANTES
 City Planning and Development Officer

LOCAL GOVERNMENT SUPPORT FUND
Report on Fund Utilization and Status of Program/Project Implementation
as of June 2021

Fund Source	Date of Notice of Authority to Debit Account Issued (NADAD)	Type of Program/Project	Name/ Title of Program/ Project/Description	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (Month and Year)	Program/Project Status
							Received (downloaded)	Obligation	Disbursement		
Local Government Support Fund	February 2019	Public Park and Open Space	Pulo Public Park	A. Sebastian Corner, M.H. del Pilar Street, Pobacion, Valenzuela City	By contract	620,422	₱21,201,738.00	₱21,201,738.00	₱21,201,738.00	December, 2020	100.00%
Local Government Support Fund	February 2020	Public Park and Open Space	Valenzuela City Sports Park	G. Salazar Street, Corner Rocio Street, Wawang Pulo, Valenzuela City	By contract	620,422	₱22,266,473.00	₱22,266,473.00	₱8,929,518.87	December, 2021	(Documents are being audited by the City's Accounting Department) 0%
Local Government Support Fund	September 2020	Public Park and Open Space	Arkong Bato Linear Park	M.H. Del Pilar Street, Arkong Bato, Valenzuela City	By contract	620,422	₱18,961,563.00	₱18,961,563.00		December, 2022	(Bidding, for post-qualification evaluation)

PREPARED BY:


PIA FEBES P. AQUINO

City Budget Officer


HON. REXLON T. GATCHALIAN

City Mayor


ADELIA E. SORIANO

City Treasurer


JOSEFIN C. ACURANTES
 City Planning and Development Officer